

# General Inspection Report

(BC14)

REPORT No.70

DATE: 23/05/2000 TO 26/06/2000

SIDE SPAN SOUTH

THE SOUTH SIDE SPAN WAS VISUALLY INSPECTED OVER AN INTERMITTENT PERIOD BETWEEN THE ABOVE DATES, GENERAL FINDINGS WERE AS FOLLOWS:

STRUCTURAL STEELWORK : IN THE MAIN WAS FOUND TO BE IN A SATISFACTORY CONDITION WITH ONLY 6 BOLTS MISSING OR BROKEN. (NONE LOCAL TO EACH OTHER). VARIOUS AS EXPECTED AREAS OF MINOR CORROSION & PAINT BREAKDOWN.

WALKWAYS: LOOSE CLIP PROBLEM STILL OUTSTANDING.

THE SIDESPAN ON THE WHOLE WAS FOUND TO BE IN A SATISFACTORY CONDITION, WITH ALL DEFECTS (46 in No ) DETAILED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

NOTE: CONTRACTORS ARE CURRENTLY PAINTING THE HANGER CABLE BRACKETS ON THE TOP CHORD.

INSPECTORS